













Confinement Berm			
	Phase	Area (m ²)	Fill (m ³)
	P1	July 1, 2019 - March 31, 2020	27,181 88,758
	P3	July 1, 2020 - March 31, 2021	24,977 99,173
	P5	July 1, 2021 - March 31, 2022	17,028 64,665
	Total		252,596

Confinement Cell			
	Cell	Area (m ²)	Earth Fill (m ³)
	Cell 1	March 1, 2020 - June 30, 2020	29,117 107,116
	Cell 2	April 1, 2021 - April 30, 2022	73,403 365,152
	Cell 3	March 1, 2022 - December 31, 2022	61,282 283,338
	Total		755,606

Breakwater			
	Phase	Area (m ²)	Fill (m ³)
	P2	July 1 - December 31, 2019	2,373 5,117
	P4	July 1 - December for 3 Seasons - 2020, 2021, 2022	20,035 81,139
	Total		86,256

- NOTE:**
- FILL CALCULATION WAS MADE ON ASSUMPTION OF ALL CONTAINMENT CELLS AND ACCESS BERMS TO BE GRATED AT FLAT TOP OF 77.0 ELEVATION.
 - ENGINEERING FILLS FOR DIKE FEATURES ARE ONLY FOR INSIDE CORE MATERIALS, NOT INCLUDING ARMOURSTONE WALL.

Submerged Shoal					
	Phase	Area (m ²)	Island Fill (m ³)		Total Fill (m ³)
			0.6-0.9m Rock	0.3-0.6m Rock	
	P1-S1	July 1, 2021 - February 28, 2022	3,443	2,147 4,066	6,214
	P1-S2	July 1, 2021 - February 28, 2022	2,494	1,408 2,705	4,113
	P3-S3	July 1, 2023 - February 28, 2024	2,472	1,406 2,796	4,201
	P3-S4	July 1, 2023 - February 28, 2024	1,536	733 1,753	2,487
	Total			5,694 11,321	17,015